CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES FOR THE 3rd QUARTER, CY 2017

Municipality of Alaminos, Laguna

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of	
					% of Completion	Total Cost Incurred to Date	Extension (if any)	Remarks
				T	T	Γ	1	
Construction of Bungalow Type School Library at De Mesa Elementary School	San Gregorio	2,216,861.06	09.11.2017	March 9, 2018	10%			ON GOING
Construction of Bungalow Type School Clinic at Alaminos Elementary School	Poblacion 3	2,120,086.00	09.11.2017	March 9, 2018	10%			ON GOING
Replacement of Water Tank including Catwalk and Service Ladder	SAN MIGUEL	346,767.00	08.14.2017	SEPT. 14, 2017	100%			ON GOING
Construction of 280LM Road Widening including sidewalk and Manhole	BRGY. POB 4	579,000.00	09.05.2017	Nov. 10, 2017	10%			ON GOING
Rehabilitation of 20 LM Concrete Road Pavement at Sitio Decolores	BRGY. POB 4	81,600.00	09.05.2017	OCT. 10, 2017	100%			COMPLETED
Rehabilitation and Improvement of Water System	San Ildefonso	723,643.20	08.07.2017	OCT.14.2017	40%			ON GOING
Construction of 410 LM Open Line Canal	San Agustin	968,526.56	08.07.2017	NOV.14.2017	60%			ON GOING
Rehabilitation/Expansion of Brgy. Health Center	Sta. Rosa	815,013.94	07.07.2017	NOV. 8, 2017	0%			HOLD DUE TO BRGY. ISSUES
Construction of 290 LM Open Line Canal	San Gregorio	725,858.44	08.07.2017	OCT.14.2017	80%			ON GOING
Supply & Installation of One set Elevated water tank with deepwell including Construction of Water filtration Station	Barangay San Ildefonso	1,962,163.00	07.18.2017	NOV. 20, 2017	71%			ON GOING
Repair and Improvement of Water System	Barangay San Roque	1,960,000.00	07.18.2017	OCT. 21, 2017	60%			ON GOING
Repair and Improvement of Water System	Barangay Sta. Rosa	1,960,000.00	07.18.2017	OCT. 21, 2017	30%			ON GOING
Improvement of Water system	San Gregorio	979,999.96	07.18.2017	SEPT. 21, 2017	77%			ON GOING

Prepared by: Noted by:

FLORENTINO J. DESTACAMENTO

Municipal Engineer

ATTY. LORETO M. MASA

Municipal Mayor