

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES

FOR THE 1ST QUARTER, CY 2017

Municipality of Alaminos, Laguna

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension (if any)	Remarks
					% of Completion	Total Cost Incurred to Date		
Repainting and Other Related Works at Alaminos Municipal Covered Court	Barangay Poblacion 3	189,685.60	Jan. 6, 2017	March 7, 2017	100%			Completed
Repair and Improvement of Alaminos Public Market Wall and other Related Works	Barangay Poblacion 3	245,322.49	Jan 23, 2017	March 9, 2017	100%			Completed
Supply & Installation of 2793 Gals Stainless Steel Tower Tank inc. Tower and Catwalk at Barangay San Ildefonso	Barangay San Ildefonso	433,808.00	Jan. 10, 2017	March 16, 2017	100%			completed
Construction of Barangay Health Center (Bungalow Type)	Barangay San Gregorio	711,726.00	Jan 23, 2017	March 16, 2017	100%			Completed
Rehabilitation of Basketball Court of Barangay San Miguel	Barangay San Miguel	705,372.14	Jan 23, 2017	March 31, 2017	40%			Completed
Rehabilitation of 2 classrooms & other related Works at Del Carmen Elementary School	Barangay Del Carmen	195,215.27	Jan 23, 2017	March 31, 2017	100%			Completed
Rehabilitation of 170LM Open canal at Barangay San Juan	Barangay San Juan	219,063.81	January 23, 2017	February 21, 2017	100%			Completed
Improvement of Doors and Windows & other related Works at Alaminos Multi-Purpose Building	Barangay Poblacion3	284,815.00	January 23, 2017		30%			on going

Prepared by:

**FLORENTINO J. DESTACAMENTO**

Municipal Engineer

Certified Correct by:

**IRENE O. BANAWA**

Municipal Budget Officer

Noted by:

**ATTY. LORETO M. MASA**

Municipal Mayor