CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES FOR THE 2nd QUARTER, CY 2017

Municipality of Alaminos, Laguna

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of	
					% of Completion	Total Cost Incurred to Date	No. of Extension (if any)	Remarks
Rehabilitation of Basketball Court of Barangay San Miguel	Barangay San Miguel	705,372.14	Jan 23, 2017	March 31, 2017	100%			Completed
Repair and Improvement of Alaminos Municipal Hall	Barangay Poblacion3	212,063.15	April 10 ,2017	June 9, 2017	80%			On going
Construction of 50LM Permiter Fence at San Ildefonso Elementary School	Barangay San Ildefonso	199,910.30	April 10 ,2017	May 26, 2017	100%			Completed
Improvement of Doors and Windows & other related Works at Alaminos Multi-Purpose Building	Barangay Poblacion3	284,815.00	January 23, 2017	March 27, 2017	60%			On going

Prepared by:

Certified Correct by:

FLORENTINO J. DESTACAMENTO

IRENE O. BANAWA

Municipal Engineer

Municipal Budget Officer

Noted by:

ATTY. LORETO M. MASA

Municipal Mayor