

20% COMPONENT OF THE IRA UTILIZATION
FOR THE CY 2020

Province, City or Municipality: Laguna/Alaminos

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Social Development								
Economic Development								
Supply and Installation of Renewable, Clean Solar Powered Streetlights along Maharlika Highway	San Agustin	2,197,564.98	12/07/2020	10/10/2020	100%	2,197,564.98		
Supply and Installation of Renewable, Clean Solar Powered Streetlights along Lipa-Alaminos Road	CALABARZON Road	11,778,875.47	18/07/2020	18/10/2020	100%	11,778,875.47		
Supply and Installation of Renewable, Clean Solar Powered Streetlights along Alaminos-San Pablo By Pass Road (Phase 1)	San Juan & Palma	2,217,001.78	07/07/2020	03/10/2020	100%	2,217,001.78		
Supply and Installation of Renewable, Clean Solar Powered Streetlights	San Andres & San Juan	1,587,848.17	14/07/2020	11/10/2020	100%	1,587,848.17		
Construction of Elevated Water Tank	San Roque	996,437.20	25/11/2020	25/02/2021	10%	99,643.72		on going
Supply and Installation of Renewable, Clean Solar Powered Streetlights	San Gregorio	1,946,209.47	09/04/2020	07/08/2020	100%	1,946,209.47		
Supply and Installation of Renewable, Clean Solar Powered Streetlights	Poblacion 4	822,555.58	25/11/2020	18/01/2021	100%	822,555.58		
Environmental Management								
Purchase of Ecologically Sound Garbage Collection Vehicle	Poblacion 2	1,267,254.00	NA					1st Failure of Bidding Scheduled for 2nd bidding process

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document

IRENE O. BANAWA
Municipal Budget Officer

ELADIO M. MAGAMPON MD
Local Chief Executive